




Eight years of steady progress 2014–2022






>80% of civil works complete







Celebrating Start of Machine Assembly





July 2020: ITER celebrated the Start of Machine Assembly with a virtual ceremony, hosted by French President Emmanuel Macron, with contributions from 7 ITER Heads of State and multiple ministers

Two years of recent progress: Tokamak Complex



Cryostat Lower Cylinder lift August 2020



Inserting the Cryostat Thermal Shield
January 2021

First Magnets Installed


Poloidal Field Coil #5
August 2021

Poloidal Field Coil #6
April 2021







































Electrical networks

January 2019:

Connected to French grid

June 2021:

Reactive power compensation equipment largely installed.



Magnet Power Conversion


from China, India, Korea and Russia.


Global supply chain: The ITER project is creating a worldwide network of companies with experience in meeting the demanding requirements of fusion engineering.

100% of equipment installed in the Magnet Conversion Building 33
March 2022

Magnet Power Conversion


Underground infrastructure includes cooling water for electrical components






Heat rejection system

systems will be capable of removing ~1.2 gigawatts of heat.





Manufacturing and deliveries











Five vacuum vessel sectors in advanced fabrication







Multiple TF coils delivered, two installed

Manufacturing and deliveries



Three VV sectors delivered



Poloidal field coil #1 ready for shipment, May 2022







Two central solenoid modules delivered, five more in late stages of fabrication

Manufacturing and deliveries

Three VV sectors delivered (most recent was 1 April 2022)



Poloidal field coil #1 ready for shipment

> lules delivered, of fabrication

Appointment of Director- General Pietro Barabaschi



- May 2022: ITER Council initiated new DG search
- July: interviews of selected candidates
- 15 September: final interviews and selection
- 16 October: new DG took office
- 16-17 November: presented outlook to ITER Council at IC-31

Appointment of Director- General Pietro Barabaschi



Key points of emphasis

- Accuracy and transparency in communication
- Improved integration of IO and DAs
- Improved relationship with French regulator
- Reliable solutions to technical FOAK challenges*
- Need for improvement in quality culture

*Timing coincided with completion of analysis of Thermal Shield cooling pipe stress corrosion



Assembly status







Vacuum vessel sector modules:

Building blocks of the Tokamak (9 in total).

Each is comprised of one 40° vacuum vessel sector, two toroidal field coils and a set of thermal shield panels.

Problems have been identified in thermal shield cooling pipes (cracks) and in vacuum vessel sector field joints (dimensional non-conformities) that will require repairs

Challenges of FOAK components



Thermal Shields: stress corrosion identified in cooling pipes




Issues have been investigated, and repair strategies initiated.

Vacuum Vessel
Sectors: Dimensional
non-conformities at
field joint bevel

Lift, extract, and repair




Thermal shield: actively-cooled component between the VV sectors and TF coils.



Cracks detected in TS cooling pipes

Cause: stress corrosion due to chlorine residues (design flaw)

Decision: replace the pipes



Complex welding requirements on the four main sections of the VV sectors caused deviations.

These deviations affect the interface between sectors.

